



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Improvements and Asphalting to roads at Kamakshamma layout in chowdeshwari ward no -02 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date	BBMP/CE/Yelahanka/PR/63/2021-22 dt - 13/12/2021 BBMP/CE/Yelahanka/PR/60/2021-22 dt - 13/12/2021			
3	Name of the Contractor	Sri R Ranganath			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	Dt 28-03-2022			
6	Date of Completion:	Dt 8/06/2022			
7	Measurment Recorded	8/6/2022			
	M.B No	5863-			
	Page No	586201 To 208			
8	Name of the Office/ Officials incharge of the work	Ramesh Sangeeraj,			
	1) Asst. Exe.Engineer	P.A.C HANDRA KANTHARAJU.			
	2) Asst. Engineer				
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	Ry 2830326/-	2826992/-		3334/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer

Yelahanka Sub. Division

(BBMP Sub. Division)

BRUHAT BANGALORE MAHANAGARA PALIKE

Yelahanka, Bangalore